BRUHATH BENGALORE MAHANAGARA PALIEK

FORMATE-01

EXTENSION OF THE TENDER PERIOD PROPOSAL FOR THE CONTRACT WORK WHICH DID NOT COMPLETED WITH IN DUE DATE

Sl No	Description	Details
1	Name of the work	Improvements to Roads At Mallikarjuna Swamy Temple And Shreeshakthi Bhavana Surrounding Area In Ward No.13 Shettyhalli Sub Division
2	Estimated cost and Technical Sanctioon Number and Date	Rs.58.00 Lakhs T.S No: EE/DD/TS/15/2019-20 Date:03.02.2020
3	Amount of tender	5800000.00
4	Job Code Number	013-20-000070
5	Name & Address of the Contractor	M/S KRIDL
6	Aggement Number and Date	BBMP/EE/DD/AGR/553/2019-20 Date:14.02.2020.
7	Work Order Number and Date	BBMP/EE/DD/WO/553/2019-20 Date:14.02.2020.
8	Time limit Originally fixed for Complition of time	180 Days
9	Date of application of Contractor requesting for extention	5.12.2020.
10	Date of receipt of application in Sub Division	5.12.2020.
11	Weatheer time extended	No
12	Due date for starting the work	14.02.2020
13	Due date of Complition of the work	13.03.2020
14	Actual date of Complition of the work	13.11.2020
15	Progreses achieved during first extention	-
16	Time extension period applied for	3 months
17	No of Days	92 days
18	Time Extension Recommended	For 92 days

Scanned by CamScanner

BRUHATH BENGALORE MAHANAGARA PALIEK

FORMATE-02

EXTENSION OF THE TENDER PERIOD PROPOSAL FOR THE CONTRACT WORK WHICH DID NOT COMPLETED WITH IN DUE DATE

Sl No	Description	Details
1	Name of the work	Improvements to Roads At Mallikarjuna Swamy Temple And Shreeshakthi Bhavana Surrounding Area In Ward No.13 Shettyhalli Sub Division
2	Sanctioned Estimate cost Rs. In Lakhs	Rs.58.00 Lakhs
3	Tender Ampount Rs. In Lakhs (Including T.P)	5800000.00
4	Time given to complete the tender works in days (From - TO)	14.02.2020- 13.08.2020 (180 Days)
5	Progress achived during the given tender period Rs. in Lakhs	Rs. 35.942 Lakhs
6	Balance progess amount to be completed during EOT Rs. In Lakhs	Rs 22.517 Lakhs
7	EOT Required to complete the balance work in days (From - TO)	13/08/2020 to 13/11/2020
8	Penalty to be levied per day (0.10% per day for the balance progress amount i.e column(6) maximum up to 10% of the tender amount)	

Note: To substanciate finacial progress i.e column (5) relavent records viz M.B Bill form etc. To be shown to the EOT approving authority for confirmation

Assistant Engineer
Ward No-13

Assistant Executive Engineer
Shettyhalli Sub Division

Executive Engineer
Dasarahalli Division

Scanned by CamScanner